

24-hour TSP Monitoring Results

Station AM4

| Start | | Finish | | Weather | Filter Weight (g) | | Elapsed Time Reading | | Sampling Time (hrs) | Flow Rate (m ³ /min) | | | TSP Conc. (µg/m ³) | Action Level (µg/m ³) | Limit Level (µg/m ³) | Observations / Remarks | Sampler ID | Filter ID | | | |
|-----------|-------|-----------|-------|---------|-------------------|--------|----------------------|----------|---------------------|---------------------------------|-------|----------------|--------------------------------|-----------------------------------|----------------------------------|-------------------------------|------------|-----------|--|--|--|
| Date | Time | Date | Time | | Initial | Final | Initial | Final | | Initial | Final | Average | | | | | | | | | |
| 06-Jul-12 | 15:15 | 07-Jul-12 | 15:15 | Sunny | 2.8155 | 2.9823 | 14717.85 | 14741.85 | 24.00 | 1.24 | 1.24 | 1.24 | 93 | 211 | 260 | Construction work in progress | 9315 | 1519 | | | |
| 12-Jul-12 | 11:12 | 13-Jul-12 | 11:12 | Sunny | 2.8342 | 2.9669 | 14744.85 | 14768.85 | 24.00 | 1.24 | 1.24 | 1.24 | 74 | 211 | 260 | Construction work in progress | 9315 | 1542 | | | |
| 18-Jul-12 | 11:20 | 19-Jul-12 | 11:20 | Cloudy | 2.8169 | 2.9411 | 14771.85 | 14795.85 | 24.00 | 1.24 | 1.24 | 1.24 | 70 | 211 | 260 | Construction work in progress | 9315 | 1547 | | | |
| 24-Jul-12 | 13:50 | 25-Jul-12 | 13:50 | Cloudy | 2.8445 | 2.9712 | 14798.85 | 14822.85 | 24.00 | 1.24 | 1.24 | 1.24 | 71 | 211 | 260 | Construction work in progress | 9315 | 1550 | | | |
| 30-Jul-12 | 15:20 | 31-Jul-12 | 15:20 | Sunny | 2.8373 | 2.9877 | 14825.85 | 14849.85 | 24.00 | 1.24 | 1.24 | 1.24 | 84 | 211 | 260 | Construction work in progress | 9315 | 1551 | | | |
| | | | | | | | | | | | | Min. | 70 | | | | | | | | |
| | | | | | | | | | | | | Max. | 93 | | | | | | | | |
| | | | | | | | | | | | | Average | 78 | | | | | | | | |