

1-hour TSP Monitoring Results
Station CM_CB1a, The Arcade, Cyberport

	Start	Finish	Weather	TSP Concentration	Action Level	Limit Level	Site Conditions /	Temperature	Wind Speed	Sampler	Filter
Date	Time	Time		(µg/m3)	(µg/m3)	(µg/m3)	Observations / Remarks	(°C)	(m/s)	ID	ID
02-Jan-14	13:00	14:00	Fine	200	280	500	Tunnel works	16.8	<5	LD-3B-002	N/A
02-Jan-14	14:00	15:00	Fine	163	280	500	Tunnel works	16.8	<5	LD-3B-002	N/A
02-Jan-14	15:00	16:00	Fine	172	280	500	Tunnel works	16.8	<5	LD-3B-002	N/A
07-Jan-14	13:00	14:00	Fine	116	280	500	Tunnel works	16.8	<5	LD-3B-002	N/A
07-Jan-14	14:00	15:00	Fine	144	280	500	Tunnel works	16.8	<5	LD-3B-002	N/A
07-Jan-14	15:00	16:00	Fine	170	280	500	Tunnel works	16.8	<5	LD-3B-002	N/A
13-Jan-14	13:35	14:35	Fine	188	280	500	Concrete loading	13.9	<5	LD-3B-002	N/A
13-Jan-14	14:35	15:35	Fine	179	280	500	Concrete loading	13.9	<5	LD-3B-002	N/A
13-Jan-14	15:35	16:35	Fine	179	280	500	Concrete loading	13.9	<5	LD-3B-002	N/A
17-Jan-14	09:09	10:09	Fine	178	280	500	Concrete loading	15.5	<5	LD-3B-002	N/A
17-Jan-14	10:09	11:09	Fine	184	280	500	Concrete loading	15.5	<5	LD-3B-002	N/A
17-Jan-14	11:09	12:09	Fine	192	280	500	Concrete loading	15.5	<5	LD-3B-002	N/A
23-Jan-14	13:07	14:07	Fine	139	280	500	Concrete loading	13.3	<5	LD-3B-002	N/A
23-Jan-14	14:07	15:07	Fine	104	280	500	Concrete loading	13.3	<5	LD-3B-002	N/A
23-Jan-14	15:07	16:07	Fine	100	280	500	Concrete loading	13.3	<5	LD-3B-002	N/A
29-Jan-14	09:08	10:08	Sunny	61	280	500	Concrete loading	17.8	<5	LD-3B-002	N/A
29-Jan-14	10:08	11:08	Fine	60	280	500	Concrete loading	17.8	<5	LD-3B-002	N/A
29-Jan-14	11:08	12:08	Fine	62	280	500	Concrete loading	17.8	<5	LD-3B-002	N/A
			Max.	200							
			Min.	60							
			Average	144							