

1-hour TSP Monitoring Results

Station AM1

	Start	Finish	Weather	TSP Concentration	Action Level	Limit Level	Site Conditions /	Temperature	Wind Speed	Sampler	Filter
Date	Time	Time		($\mu\text{g}/\text{m}^3$)	($\mu\text{g}/\text{m}^3$)	($\mu\text{g}/\text{m}^3$)	Observations / Remarks	($^{\circ}\text{C}$)	(m/s)	ID	ID
06-Jun-14	11:36	12:36	Fine	116	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3516
	12:38	13:38	Fine	113	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3518
	13:40	14:40	Fine	113	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3525
12-Jun-14	10:00	11:00	Sunny	116	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3520
	11:02	12:02	Sunny	121	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3523
18-Jun-14	12:04	13:04	Sunny	128	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3529
	10:00	11:00	Sunny	117	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3548
	11:02	12:02	Sunny	124	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3546
24-Jun-14	12:04	13:04	Sunny	152	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3545
	12:56	13:56	Fine	108	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3697
	13:58	14:58	Fine	108	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3554
	15:00	16:00	Fine	136	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3555
30-Jun-14	12:05	13:05	Sunny	103	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3543
	13:07	14:07	Sunny	98	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3675
	14:09	15:09	Sunny	109	340	500	Construction work in progress	32	<5	GMW GS 2310 (S/N 1808)	3676
			Min.	98							
			Max.	152							
			Average	117							