

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
02-Oct-10	12:10	03-Oct-10	12:10	Sunny	2.8491	2.9969	12172.93	12196.93	24.00	1.16	1.16	1.16	88	182	260	Construction work in progress	0145	7123		
08-Oct-10	14:05	09-Oct-10	14:05	Sunny	2.8441	3.0151	12199.93	12223.93	24.00	1.16	1.16	1.16	102	182	260	Construction work in progress	0145	7131		
14-Oct-10	13:05	15-Oct-10	13:05	Sunny	2.8567	3.0127	12226.93	12250.93	24.00	1.16	1.16	1.16	93	182	260	Construction work in progress	0145	7370		
20-Oct-10	13:40	21-Oct-10	13:40	Sunny	2.8700	3.0088	12253.93	12277.93	24.00	1.16	1.16	1.16	83	182	260	Construction work in progress	0145	7392		
26-Oct-10	13:10	27-Oct-10	13:10	Fine	2.8808	3.0334	12280.93	12304.93	24.00	1.16	1.16	1.16	91	182	260	Construction work in progress	0145	7386		
												Min.	83							
												Max.	102							
												Average	92							