

24-hour TSP Monitoring Results

Station AM2

| Start | | Finish | | Weather | Filter Weight (g) | | Elapsed Time Reading | | Sampling Time (hrs) | Flow Rate (m ³ /min) | | | TSP Conc. (µg/m ³) | Action Level (µg/m ³) | Limit Level (µg/m ³) | Observations / Remarks | Sampler ID | Filter ID | | | |
|-----------|-------|-----------|-------|---------|-------------------|--------|----------------------|----------|---------------------|---------------------------------|-------|---------|--------------------------------|-----------------------------------|----------------------------------|-------------------------------|------------|-----------|--|--|--|
| Date | Time | Date | Time | | Initial | Final | Initial | Final | | Initial | Final | Average | | | | | | | | | |
| 06-Jul-11 | 13:16 | 07-Jul-11 | 13:16 | Sunny | 2.8823 | 3.0124 | 13479.93 | 13503.93 | 24.00 | 1.21 | 1.21 | 1.21 | 75 | 182 | 260 | Construction work in progress | 0145 | 9142 | | | |
| 12-Jul-11 | 12:33 | 13-Jul-11 | 12:33 | Cloudy | 2.8440 | 2.9669 | 13506.93 | 13530.93 | 24.00 | 1.21 | 1.21 | 1.21 | 71 | 182 | 260 | Construction work in progress | 0145 | 9229 | | | |
| 18-Jul-11 | 13:00 | 19-Jul-11 | 13:00 | Cloudy | 2.8103 | 2.9667 | 13533.93 | 13557.93 | 24.00 | 1.21 | 1.21 | 1.21 | 90 | 182 | 260 | Construction work in progress | 0145 | 9235 | | | |
| 23-Jul-11 | 12:28 | 24-Jul-11 | 12:28 | Sunny | 2.8460 | 2.9778 | 13560.93 | 13584.93 | 24.00 | 1.20 | 1.20 | 1.20 | 76 | 182 | 260 | Construction work in progress | 0145 | 9240 | | | |
| 29-Jul-11 | 12:35 | 30-Jul-11 | 12:35 | Fine | 2.8222 | 2.9727 | 13587.93 | 13611.93 | 24.00 | 1.20 | 1.20 | 1.20 | 87 | 182 | 260 | Construction work in progress | 0145 | 9429 | | | |
| | | | | | | | | | | | | | Min. | 71 | | | | | | | |
| | | | | | | | | | | | | | Max. | 90 | | | | | | | |
| | | | | | | | | | | | | | Average | 80 | | | | | | | |