

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID					
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average											
03-Oct-13	12:52	04-Oct-13	12:52	Sunny	2.9956	2.9559	12279.93	12303.93	24.00	1.23	1.23	1.23	91	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	8294					
09-Oct-13	15:06	10-Oct-13	15:06	Sunny	2.7843	2.9607	12306.93	12330.93	24.00	1.23	1.23	1.23	91	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	8285					
15-Oct-13	14:16	16-Oct-13	14:16	Sunny	2.8244	2.9809	12333.93	12357.93	24.00	1.23	1.23	1.23	88	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	8602					
21-Oct-13	12:06	22-Oct-13	12:06	Sunny	2.8192	2.9797	12360.93	12384.93	24.00	1.23	1.23	1.23	91	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	8609					
26-Oct-13	12:26	27-Oct-13	12:26	Sunny	2.8177	2.9900	12387.93	12411.93	24.00	1.23	1.23	1.23	97	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	8616					
												Min.	88										
												Max.	97										
												Average	92										