

24-hour TSP Monitoring Results

Station AM2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
04-Jan-14	12:36	05-Jan-14	12:36	Sunny	2.7877	3.0115	12688.93	12712.93	24.00	1.27	1.27	1.27	122	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	9020			
10-Jan-14	12:26	11-Jan-14	12:26	Fine	2.7950	2.9915	12715.93	12739.93	24.00	1.27	1.27	1.27	107	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	9220			
16-Jan-14	13:46	17-Jan-14	13:46	Sunny	2.7840	2.9915	12742.93	12766.93	24.00	1.27	1.27	1.27	113	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	9207			
22-Jan-14	12:56	23-Jan-14	12:56	Sunny	2.7829	2.9681	12769.93	12793.93	24.00	1.27	1.27	1.27	101	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	9272			
28-Jan-14	12:40	29-Jan-14	12:40	Sunny	2.7829	2.9422	12796.93	12820.93	24.00	1.23	1.23	1.23	90	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	9270			
30-Jan-14	12:26	31-Jan-14	12:26	Sunny	2.7959	2.9400	12823.93	12847.93	24.00	1.23	1.23	1.23	81	182	260	Construction work in progress	GMW GS 2310 (S/N 0145)	9266			
												Min.	81								
												Max.	122								
												Average	103								