

24-hour TSP Monitoring Results

Station CM_AB1, The Hong Kong Ice and Cold Storage

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID					
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average											
04-May-10	08:00	05-May-10	08:00	Sunny	2.899	3.0182	956.42	980.42	24.00	1.3316	1.3316	1.3316	62	174	260	Demolition work for underground structure	Ice Factory	123					
10-May-10	08:00	11-May-10	08:00	Rainy	2.9052	3.0006	980.42	1004.42	24.00	1.2677	1.2677	1.2677	52	174	260	Demolition work for underground structure	Ice Factory	130					
14-May-10	08:00	15-May-10	08:00	Sunny	2.9255	3.0614	1004.42	1028.42	24.00	1.3783	1.3783	1.3783	68	174	260	Demolition work for underground structure	Ice Factory	136					
20-May-10	08:00	21-May-10	08:00	Rainy	2.898	2.9641	1028.42	1052.42	24.00	1.3760	1.3760	1.3760	33	174	260	Demolition work for underground structure	Ice Factory	144					
26-May-10	08:00	27-May-10	08:00	Cloudy	2.822	2.9342	1052.42	1076.42	24.00	1.5798	1.5798	1.5798	49	174	260	Demolition work for underground structure	Ice Factory	152					
												Min.	33										
												Max.	68										
												Average	53										