

1-hour TSP Monitoring Results

Station CM_AB1a, The Hong Kong Ice and Cold Storage (Aberdeen)

Date	Start Time	Finish Time	Weather	TSP Concentration ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)	Site Conditions / Observations / Remarks	Temperature ($^{\circ}\text{C}$)	Wind Speed (m/s)	Sampler ID	Filter ID
04-Oct-12	13:11	14:11	Sunny	201	283	500	Welding	26.0	<5	LD-3B-001	N/A
04-Oct-12	14:11	15:11	Sunny	180	283	500	Welding	26.0	<5	LD-3B-001	N/A
04-Oct-12	15:11	16:11	Sunny	169	283	500	Welding	26.0	<5	LD-3B-001	N/A
10-Oct-12	09:16	10:16	Sunny	238	283	500	Welding and constuction the footing of Tower crane	26.3	<5	LD-3B-001	N/A
10-Oct-12	10:16	11:16	Sunny	212	283	500	Welding and constuction the footing of Tower crane	26.3	<5	LD-3B-001	N/A
10-Oct-12	11:16	12:16	Sunny	211	283	500	Welding and constuction the footing of Tower crane	26.3	<5	LD-3B-001	N/A
16-Oct-12	09:20	10:20	Sunny	222	283	500	Rock out	26.2	<5	LD-3B-001	N/A
16-Oct-12	10:20	11:20	Sunny	183	283	500	Rock out	26.2	<5	LD-3B-001	N/A
16-Oct-12	11:20	12:20	Sunny	154	283	500	Rock out	26.2	<5	LD-3B-001	N/A
22-Oct-12	13:00	14:00	Sunny	82	283	500	Rock out	25.7	<5	LD-3B-001	N/A
22-Oct-12	14:00	15:00	Sunny	80	283	500	Rock out	25.7	<5	LD-3B-001	N/A
22-Oct-12	15:00	16:00	Sunny	78	283	500	Rock out	25.7	<5	LD-3B-001	N/A
26-Oct-12	09:26	10:26	Sunny	138	283	500	Rock out and operating of excavator	25.1	<5	LD-3B-001	N/A
26-Oct-12	10:26	11:26	Sunny	143	283	500	Rock out and operating of excavator	25.1	<5	LD-3B-001	N/A
26-Oct-12	11:26	12:26	Sunny	130	283	500	Rock out and operating of excavator	25.1	<5	LD-3B-001	N/A
				Min.	78						
				Max.	238						
				Average	161						