

**24-hour TSP Monitoring Results**

Station CM\_AB1a, The Hong Kong Ice and Cold Storage (Aberdeen)

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m3/min)			TSP Conc. (µg/m3)	Action Level (µg/m3)	Limit Level (µg/m3)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
03-Jun-13	08:00	04-Jun-13	08:00	Sunny	2.774	2.8278	5607.01	5631.01	24.00	1.0455	1.0455	1.0455	36	174.2	260	Operation of tower crane and mucking out	Ice Factory	1502
07-Jun-13	08:00	08-Jun-13	08:00	Sunny	2.7292	2.77	5631.00	5655.00	24.00	1.0207	1.0207	1.0207	28	174.2	260	Operation of tower crane and loading	Ice Factory	1510
13-Jun-13	08:00	14-Jun-13	08:00	Fine	2.7525	2.8021	5655.00	5679.00	24.00	1.0523	1.0523	1.0523	33	174.2	260	Operation of tower crane and loading	Ice Factory	1516
19-Jun-13	08:00	20-Jun-13	08:00	Fine	2.7777	2.8287	5679.00	5703.00	24.00	1.0687	1.0687	1.0687	33	174.2	260	Operation of tower crane and loading	Ice Factory	1524
25-Jun-13	08:00	26-Jun-13	08:00	Sunny	2.7323	2.8581	5703.01	5727.01	24.00	1.0719	1.0719	1.0719	82	174.2	260	Operation of tower crane and loading	Ice Factory	1530
28-Jun-13	08:00	29-Jun-13	08:00	Sunny	2.6901	2.7633	5727.01	5751.01	24.00	1.0193	1.0193	1.0193	50	174.2	260	Operation of tower crane and loading	Ice Factory	1538
													<b>Min.</b>	<b>28</b>				
													<b>Max.</b>	<b>82</b>				
													<b>Average</b>	<b>43</b>				