

**24-hour TSP Monitoring Results**

Station CM\_AB1a, The Hong Kong Ice and Cold Storage (Aberdeen)

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
06-Nov-13	08:00	07-Nov-13	08:00	Fine	2.7385	2.9312	6303.15	6327.15	24.00	1.0809	1.0809	1.0809	124	174	260	Tunnel works	Ice Factory	1686			
12-Nov-13	08:00	13-Nov-13	08:00	Fine	2.786	2.881	6327.15	6351.15	24.00	1.0822	1.0822	1.0822	61	174	260	Tunnel works	Ice Factory	1692			
15-Nov-13	08:00	16-Nov-13	08:00	Fine	2.7848	2.9134	6351.16	6375.16	24.00	1.0850	1.0850	1.0850	82	174	260	Tunnel works	Ice Factory	1670			
21-Nov-13	08:00	22-Nov-13	08:00	Fine	2.8012	2.9499	6375.16	6399.16	24.00	1.0866	1.0866	1.0866	95	174	260	Operation of tower crane	Ice Factory	1706			
27-Nov-13	08:00	28-Nov-13	08:00	Fine	2.7687	2.8651	6399.17	6423.17	24.00	1.0706	1.0706	1.0706	63	174	260	Loading	Ice Factory	1714			
													<b>Min.</b>	<b>61</b>							
													<b>Max.</b>	<b>124</b>							
													<b>Average</b>	<b>85</b>							