

24-hour TSP Monitoring Results

Station CM_AB1a, The Hong Kong Ice and Cold Storage

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m3/min)			TSP Conc. (µg/m3)	Action Level (µg/m3)	Limit Level (µg/m3)	Observations / Remarks	Sampler ID	Filter ID	
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average							
03-Jan-14	08:00	04-Jan-14	08:00	Fine	2.7997	3.0421	6567.15	6591.15	24.00	1.1183	1.1183	1.1183	151	174	260	Tunnel works	Ice Factory	1763	
09-Jan-14	08:00	10-Jan-14	08:00	Fine	2.7813	2.9543	6591.15	6615.15	24.00	1.1284	1.1284	1.1284	106	174	260	Tunnel works	Ice Factory	1771	
15-Jan-14	08:00	16-Jan-14	08:00	Fine	2.7826	2.9349	6615.12	6639.12	24.00	1.1333	1.1333	1.1333	93	174	260	Tunnel works	Ice Factory	1777	
21-Jan-14	08:00	22-Jan-14	08:00	Fine	2.7633	3.0025	6639.11	6663.11	24.00	1.1301	1.1301	1.1301	147	174	260	Tunnel works	Ice Factory	1785	
27-Jan-14	08:00	28-Jan-14	08:00	Fine	2.7609	2.9179	6663.12	6687.12	24.00	1.1262	1.1262	1.1262	97	174	260	Tunnel works	Ice Factory	1791	
29-Jan-14	08:00	30-Jan-14	08:00	Fine	2.7785	2.926	6687.12	6711.12	24.00	1.1233	1.1233	1.1233	91	174	260	Tunnel works	Ice Factory	1799	
Max:													151						
Min:													91						
Average:													114						