

24-hour TSP Monitoring Results

Station CM_AB1a, The Hong Kong Ice and Cold Storage

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m3/min)			TSP Conc. (µg/m3)	Action Level (µg/m3)	Limit Level (µg/m3)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
05-Jun-14	12:36	06-Jun-14	12:36	Sunny	2.7567	2.8504	7239.14	7263.14	24.00	1.2441	1.2441	1.2441	52.3	174.2	260.0	Tunnel works	Ice Factory	1926		
11-Jun-14	16:20	12-Jun-14	16:20	Sunny	2.7647	2.8774	7263.14	7287.14	24.00	1.2464	1.2464	1.2464	62.8	174.2	260.0	Tunnel works	Ice Factory	1940		
17-Jun-14	13:10	18-Jun-14	13:10	Sunny	2.8282	2.9184	7287.12	7311.12	24.00	1.2473	1.2473	1.2473	50.2	174.2	260.0	Lining works under construction shaft	Ice Factory	1942		
23-Jun-14	13:15	24-Jun-14	13:15	Sunny	2.8372	2.9201	7311.12	7335.12	24.00	1.2515	1.2515	1.2515	46.0	174.2	260.0	Lining works under construction shaft	Ice Factory	1948		
27-Jun-14	16:20	28-Jun-14	16:20	Sunny	2.8396	2.9238	7335.12	7359.12	24.00	1.2473	1.2473	1.2473	46.9	174.2	260.0	Lining works under construction shaft	Ice Factory	1956		
												Min.	46.0							
												Max.	62.8							
												Average	51.6							