

## 24-hour TSP Monitoring Results

### Station AM4

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Feb-10	15:18	02-Feb-10	15:18	Fine	2.8474	3.1021	16911.85	16935.85	24.00	1.19	1.19	1.1900	149	211	260	Construction work in progress	9315	340			
08-Feb-10	14:35	09-Feb-10	14:35	Cloudy	2.8194	3.0584	16938.85	16962.85	24.00	1.1900	1.1900	1.1900	139	211	260	Construction work in progress	9315	348			
11-Feb-10	11:40	12-Feb-10	11:40	Sunny	2.8104	2.9940	16965.85	16989.85	24.00	1.1900	1.1900	1.1900	107	211	260	Construction work in progress	9315	351			
18-Feb-10	12:00	19-Feb-10	12:00	Cloudy	2.8145	2.9353	16992.85	17016.85	24.00	1.1900	1.1900	1.1900	70	211	260	Construction work in progress	9315	357			
24-Feb-10	17:00	25-Feb-10	17:00	Fine	2.8289	2.9729	17019.85	17043.85	24.00	1.1900	1.1900	1.1900	84	211	260	Construction work in progress	9315	0363			
												Min.	70								
												Max.	149								
												Average	110								