

24-hour TSP Monitoring Results

Station AM4

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
02-Nov-10	11:55	03-Nov-10	11:55	Sunny	2.8186	3.0887	18179.85	18203.85	24.00	1.14	1.14	1.14	165	211	260	Construction work in progress	9315	0687
08-Nov-10	12:20	09-Nov-10	12:20	Sunny	2.8280	2.9954	18206.85	18230.85	24.00	1.14	1.14	1.14	102	211	260	Construction work in progress	9315	0705
13-Nov-10	16:10	14-Nov-10	16:10	Sunny	2.8642	3.1111	18233.85	18257.85	24.00	1.14	1.14	1.14	150	211	260	Construction work in progress	9315	0710
19-Nov-10	11:24	20-Nov-10	11:24	Sunny	2.8223	3.0790	18260.85	18284.85	24.00	1.14	1.14	1.14	156	211	260	Construction work in progress	9315	0723
25-Nov-10	11:18	26-Nov-10	11:18	Sunny	2.8899	3.1088	18287.85	18311.85	24.00	1.14	1.14	1.14	133	211	260	Construction work in progress	9315	0727
													Min.	102				
													Max.	165				
													Average	141				