

24-hour TSP Monitoring Results

Station AM4

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID	
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average							
04-Oct-10	12:03	05-Oct-10	12:03	Sunny	2.9039	3.0773	18044.85	18068.85	24.00	1.14	1.14	1.14	106	211	260	Construction work in progress	9315	0655	
09-Oct-10	15:10	10-Oct-10	15:10	Sunny	2.8554	3.0295	18071.85	18095.85	24.00	1.14	1.14	1.14	106	211	260	Construction work in progress	9315	0670	
15-Oct-10	11:18	16-Oct-10	11:18	Fine	2.8564	2.9981	18098.85	18122.85	24.00	1.14	1.14	1.14	86	211	260	Construction work in progress	9315	0675	
21-Oct-10	15:00	22-Oct-10	15:00	Fine	2.8752	3.0409	18125.85	18149.85	24.00	1.14	1.14	1.14	101	211	260	Construction work in progress	9315	0677	
27-Oct-10	11:30	28-Oct-10	11:30	Sunny	2.8601	3.0702	18152.85	18176.85	24.00	1.14	1.14	1.14	128	211	260	Construction work in progress	9315	0684	
												Min.	86						
												Max.	128						
												Average	105						