

## 24-hour TSP Monitoring Results

### Station AM4

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
02-Nov-11	15:20	03-Nov-11	15:20	Sunny	2.8113	2.9567	13580.85	13604.85	24.00	1.24	1.24	1.24	81	211	260	Construction work in progress	9315	1160
08-Nov-11	15:20	09-Nov-11	15:20	Rainy	2.8275	2.9550	13607.85	13631.85	24.00	1.24	1.24	1.24	71	211	260	Construction work in progress	9315	1107
14-Nov-11	11:15	15-Nov-11	11:15	Fine	2.8354	2.9897	13634.85	13658.85	24.00	1.24	1.24	1.24	86	211	260	Construction work in progress	9315	1204
19-Nov-11	11:06	20-Nov-11	11:06	Fine	2.8466	3.0001	13661.85	13685.85	24.00	1.24	1.24	1.24	86	211	260	Construction work in progress	9315	1222
25-Nov-11	11:18	01-Oct-11	11:18	Fine	2.8617	2.9889	13688.85	13712.85	24.00	1.23	1.23	1.23	72	211	260	Construction work in progress	9315	1224
													Min.	71				
													Max.	86				
													Average	79				