

24-hour TSP Monitoring Results

Station AM4

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date ^[1]	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
06-Sep-11	15:15	07-Sep-11	15:15	Fine	2.8810	3.0522	13310.85	13334.85	24.00	1.22	1.22	1.22	97	211	260	Construction work in progress	9315	1110
12-Sep-11	11:20	13-Sep-11	11:20	Sunny	2.7997	2.9549	13337.85	13361.85	24.00	1.22	1.22	1.22	88	211	260	Construction work in progress	9315	1123
17-Sep-11	14:56	18-Sep-11	14:56	Fine	2.8204	2.9300	13364.85	13388.85	24.00	1.22	1.22	1.22	62	211	260	Construction work in progress	9315	1127
23-Sep-11	15:20	24-Sep-11	15:20	Sunny	2.8546	2.9711	13391.85	13415.85	24.00	1.24	1.24	1.24	65	211	260	Construction work in progress	9315	1141
30-Sep-11	11:15	01-Oct-11	11:15	Cloudy	2.8309	2.9325	13418.85	13442.85	24.00	1.24	1.24	1.24	57	211	260	Construction work in progress	9315	1146
													Min.	57				
													Max.	97				
													Average	74				

[1] The schedule monitoring 29 September 2011 has been changed to 30 September 2011 due to adverse weather on 29 September 2011