

## 24-hour TSP Monitoring Results

### Station AM4

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
04-Aug-12	15:10	05-Aug-12	15:10	Fine	2.7984	2.9521	14852.85	14876.85	24.00	1.24	1.24	1.24	86	211	260	Construction work in progress	9315	1556
10-Aug-12	15:20	11-Aug-12	15:20	Fine	2.8107	2.9711	14879.85	14903.85	24.00	1.24	1.24	1.24	90	211	260	Construction work in progress	9315	1582
16-Aug-12	15:15	17-Aug-12	15:15	Fine	2.8101	2.9511	14906.05	14930.05	24.00	1.24	1.24	1.24	79	211	260	Construction work in progress	9315	1503
22-Aug-12	11:10	23-Aug-12	11:10	Cloudy	2.7935	2.9288	14933.85	14957.85	24.00	1.24	1.24	1.24	76	211	260	Construction work in progress	9315	1598
28-Aug-12	15:05	29-Aug-12	15:05	Sunny	2.7335	2.9105	14960.85	14984.85	24.00	1.24	1.24	1.24	99	211	260	Construction work in progress	9315	5199
													Min.	76				
													Max.	99				
													Average	86				