

24-hour TSP Monitoring Results

Station AM4

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
03-May-12	15:40	04-May-12	15:40	Fine	2.6708	2.7931	14420.85	14444.85	24.00	1.24	1.24	1.24	68	211	260	Construction work in progress	9315	1464
09-May-12	11:10	10-May-12	11:10	Sunny	2.6987	2.8422	14447.85	14471.85	24.00	1.24	1.24	1.24	80	211	260	Construction work in progress	9315	1467
15-May-12	15:30	16-May-12	15:30	Sunny	2.7057	2.8488	14474.85	14498.85	24.00	1.24	1.24	1.24	80	211	260	Construction work in progress	9315	1472
21-May-12	11:10	22-May-12	11:10	Sunny	2.7017	2.8337	14501.85	14525.85	24.00	1.24	1.24	1.24	74	211	260	Construction work in progress	9315	
26-May-12	14:56	27-May-12	14:56	Cloudy	2.6816	2.8085	14528.85	14552.85	24.00	1.24	1.24	1.24	71	211	260	Construction work in progress	9315	
													Min.	68				
													Max.	80				
													Average	75				