

24-hour TSP Monitoring Results

Station AM4_2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Nov-12	15:20	03-Nov-12	15:20	Sunny	2.8484	2.9694	15284.85	15308.85	24.00	1.22	1.22	1.22	69	211	260	construction work in progress	9315	1693			
08-Nov-12	15:35	09-Nov-12	15:35	Fine	2.8315	2.9702	15311.85	15335.85	24.00	1.22	1.22	1.22	79	211	260	construction work in progress	9315	1698			
14-Nov-12	15:35	14-Nov-12	15:35	Sunny	2.8086	2.9515	15338.85	15362.85	24.00	1.22	1.22	1.22	81	211	260	construction work in progress	9315	1701			
20-Nov-12	15:15	21-Nov-12	15:15	Fine	2.8142	2.9530	15365.85	15389.85	24.00	1.24	1.24	1.24	78	211	260	construction work in progress	9315	1705			
26-Nov-12	11:14	27-Nov-12	11:14	Cloudy	2.7792	2.9234	15392.85	15416.85	24.00	1.24	1.24	1.24	81	211	260	construction work in progress	9315	1709			
													Min.	69							
													Max.	81							
													Average	78							