

## 24-hour TSP Monitoring Results

Station AM4\_2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
06-Dec-13	14:55	07-Dec-13	14:55	Sunny	2.7323	2.8922	18123.85	18147.85	24.00	1.22	1.22	1.22	91	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	2240
12-Dec-13	14:50	13-Dec-13	14:50	Cloudy	2.7957	2.9715	18150.85	18174.85	24.00	1.22	1.22	1.22	100	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	2243
18-Dec-13	11:12	19-Dec-13	11:12	Sunny	2.7857	2.9648	18177.85	18201.85	24.00	1.22	1.22	1.22	102	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	2248
24-Dec-13	15:00	25-Dec-13	15:00	Sunny	2.7561	2.9485	18204.85	18228.85	24.00	1.22	1.22	1.22	110	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	2271
30-Dec-13	11:10	31-Dec-13	11:10	Sunny	2.8029	2.9944	18231.85	18255.85	24.00	1.22	1.22	1.22	109	211	260	construction work in progress	GMW GS 2310 (S/N 0481)	2276
													<b>Min.</b>	<b>91</b>				
													<b>Max.</b>	<b>110</b>				
													<b>Average</b>	<b>102</b>				