

24-hour TSP Monitoring Results

Station AM4_2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average	(µg/m ³)							
02-Feb-13	10:52	03-Feb-13	10:52	Sunny	2.6756	2.8611	16716.85	16740.85	24.00	1.23	1.23	1.23	105	211	260	construction work in progress	9315	1806		
08-Feb-13	11:10	09-Feb-13	11:10	Cloudy	2.6778	2.8458	16743.85	16767.85	24.00	1.23	1.23	1.23	95	211	260	construction work in progress	9315	1810		
14-Feb-13	15:10	15-Feb-13	15:10	Fine	2.6477	2.7677	16770.85	16794.85	24.00	1.23	1.23	1.23	68	211	260	construction work in progress	9315	1814		
20-Feb-13	15:02	21-Feb-13	15:02	Cloudy	2.6473	2.7909	16797.85	16821.85	24.00	1.23	1.23	1.23	81	211	260	construction work in progress	9315	1818		
26-Feb-13	11:15	27-Feb-13	11:15	Cloudy	2.6685	2.8229	16824.85	16848.85	24.00	1.23	1.23	1.23	87	211	260	construction work in progress	9315	1853		
												Min.	68							
												Max.	105							
												Average	87							