

**24-hour TSP Monitoring Results**

**Station AM4 2**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
03-Jun-13	11:15	04-Jun-13	11:15	Sunny	2.5851	2.7112	17283.85	17307.85	24.00	1.21	1.21	1.21	72	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	1992			
08-Jun-13	11:06	09-Jun-13	11:06	Sunny	2.6058	2.7393	17310.85	17334.85	24.00	1.21	1.21	1.21	77	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	1995			
14-Jun-13	14:46	15-Jun-13	14:46	Cloudy	2.5810	2.7509	17337.85	17361.85	24.00	1.21	1.20	1.21	98	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	1999			
20-Jun-13	17:35	21-Jun-13	17:35	Sunny	2.8641	3.0411	17364.85	17388.85	24.00	1.21	1.21	1.21	102	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	2013			
26-Jun-13	17:30	27-Jun-13	17:30	Sunny	2.8518	3.0214	17391.85	17415.85	24.00	1.21	1.21	1.21	97	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	2018			
												<b>Min.</b>	<b>72</b>								
												<b>Max.</b>	<b>102</b>								
												<b>Average</b>	<b>89</b>								