

24-hour TSP Monitoring Results

Station AM4_2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
04-Apr-14	11:15	05-Apr-14	11:15	Fine	2.8112	2.9719	15933.85	15957.85	24.00	1.20	1.20	1.20	93	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	2404			
10-Apr-14	11:12	11-Apr-14	11:12	Fine	2.7911	2.9400	15960.85	15984.85	24.00	1.20	1.20	1.20	86	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	2406			
16-Apr-14	11:20	17-Apr-14	11:20	Sunny	2.8224	2.9977	15987.85	16011.85	24.00	1.20	1.20	1.20	101	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	3201			
22-Apr-14	11:13	23-Apr-14	11:13	Fine	2.8219	3.0090	16014.85	16038.85	24.00	1.20	1.20	1.20	108	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	3202			
28-Apr-14	11:15	29-Apr-14	11:15	Fine	2.8173	3.0012	16041.85	16065.85	24.00	1.20	1.20	1.20	106	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	3212			
												Min.	86								
												Max.	108								
												Average	99								