

24-hour TSP Monitoring Results

Station AM4_2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
04-Jan-14	11:05	05-Jan-14	11:05	Sunny	2.7821	2.9998	18258.85	18282.85	24.00	1.22	1.22	1.22	124	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	2279
10-Jan-14	11:14	11-Jan-14	11:14	Fine	2.7577	3.0005	18285.85	18309.85	24.00	1.22	1.22	1.22	138	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	2284
16-Jan-14	14:55	17-Jan-14	14:55	Sunny	2.8026	3.0022	18312.85	18336.85	24.00	1.22	1.22	1.22	114	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	2289
22-Jan-14	14:52	23-Jan-14	14:52	Sunny	2.7472	2.9285	18339.85	18363.85	24.00	1.24	1.24	1.24	102	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	2311
28-Jan-14	11:12	29-Jan-14	11:12	Sunny	2.7570	2.9117	18366.85	18390.85	24.00	1.24	1.24	1.24	87	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	2316
30-Jan-14	11:06	31-Jan-14	11:06	Sunny	2.7705	2.8800	18393.85	18417.85	24.00	1.24	1.24	1.24	61	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	2320
													Min.	61				
													Max.	138				
													Average	104				