

24-hour TSP Monitoring Results

Station AM4 2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
06-Oct-14	11:10	07-Oct-14	11:10	Sunny	2.7389	2.8972	16797.85	16821.85	24.00	1.25	1.25	1.25	87.9	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	4439
11-Oct-14	14:50	12-Oct-14	14:50	Sunny	2.7298	2.8797	16824.85	16848.85	24.00	1.25	1.25	1.25	83.3	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	4452
17-Oct-14	15:10	18-Oct-14	15:10	Sunny	2.7240	2.8797	16851.85	16875.85	24.00	1.25	1.25	1.25	86.5	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	4480
23-Oct-14	15:20	24-Oct-14	15:20	Fine	2.7339	2.9071	16878.85	16902.85	24.00	1.25	1.25	1.25	96.2	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	4488
29-Oct-14	11:15	30-Oct-14	11:15	Fine	2.8129	2.9911	16905.85	16929.85	24.00	1.25	1.25	1.25	99.0	211	260	construction work in progress	GMW GS 2310 (S/N 0481)	4500
													Min.	83.3				
													Max.	99.0				
													Average	90.6				