

24-hour TSP Monitoring Results

Station AM4_2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID					
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average											
03-Feb-15	11:20	04-Feb-15	11:20	Sunny	2.9002	3.0563	17364.85	17388.85	24.00	1.24	1.24	1.24	87	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	5400					
09-Feb-15	11:20	10-Feb-15	11:20	Sunny	2.8769	3.0229	17391.85	17415.85	24.00	1.24	1.24	1.24	82	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	5480					
14-Feb-15	11:06	15-Feb-15	11:06	Cloudy	2.8911	3.0722	17418.85	17442.85	24.00	1.24	1.24	1.24	101	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	5492					
18-Feb-15	15:36	19-Feb-15	15:36	Fine	2.8063	2.9619	17445.85	17469.85	24.00	1.24	1.24	1.24	87	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	5556					
24-Feb-15	15:38	25-Feb-15	15:38	Fine	2.7897	2.9444	17472.85	17496.85	24.00	1.23	1.23	1.23	87	211	260	construction work in progress	GMW GS 2310 (S/N 9315)	5564					
												Min.	82										
												Max.	101										
												Average	89										