

24-hour TSP Monitoring Results

Station AM4\_2

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID					
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average											
06-May-15	15:17	07-May-15	15:17	Cloudy	2.9006	3.0498	17823.85	17847.85	24.00	1.20	1.20	1.20	86	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	6124					
12-May-15	15:15	13-May-15	15:15	Sunny	2.8623	3.0058	17850.85	17874.85	24.00	1.20	1.20	1.20	83	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	6212					
18-May-15	15:55	19-May-15	15:55	Cloudy	2.8725	2.9847	17877.85	17901.85	24.00	1.23	1.23	1.23	63	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	6224					
23-May-15	15:00	24-May-15	15:00	Rainy	2.8929	2.9891	17904.85	17928.85	24.00	1.23	1.23	1.23	54	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	6316					
29-May-15	11:12	30-May-15	11:12	Sunny	2.8978	2.9991	17931.85	17955.85	24.00	1.23	1.23	1.23	57	211	260	construction work in progress	GMW GS 2310 (S/N 9315 )	6348					
												<b>Min.</b>	<b>54</b>										
												<b>Max.</b>	<b>86</b>										
												<b>Average</b>	<b>69</b>										