

24-hour TSP Monitoring Results

Station CM_CB1a, The Arcade, Cyberport

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Aug-10	08:00	03-Aug-10	08:00	Sunny	2.8241	2.8681	1332.66	1356.66	24.00	1.4167	1.4167	1.4167	22	178	260	No major construction works	Arcade	233			
06-Aug-10	08:00	07-Aug-10	08:00	Fine	2.8295	2.9217	1356.70	1380.70	24.00	1.4161	1.4161	1.4161	45	178	260	No major construction works	Arcade	241			
12-Aug-10	08:00	13-Aug-10	08:00	Fine	2.8106	2.8593	1380.70	1404.70	24.00	1.4164	1.4164	1.4164	24	178	260	No major construction works	Arcade	247			
18-Aug-10	08:00	19-Aug-10	08:00	Fine	2.8085	2.8581	1404.70	1428.70	24.00	1.4192	1.4192	1.4192	24	178	260	No major construction works	Arcade	255			
24-Aug-10	08:00	25-Aug-10	08:00	Sunny	2.7958	2.8347	1428.70	1452.70	24.00	1.4227	1.4227	1.4227	19	178	260	No major construction works	Arcade	261			
30-Aug-10	08:00	31-Aug-10	08:00	Sunny	2.7949	3.0263	1052.70	1076.70	24.00	1.4123	1.4123	1.4123	114	178	260	No major construction works	Arcade	268			
												Min.	19								
												Max.	114								
												Average	41								