

## 24-hour TSP Monitoring Results

Station CM\_CB1a, The Arcade, Cyberport

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
03-Sep-10	08:00	04-Sep-10	08:00	Fine	2.8071	2.8839	1476.70	1500.70	24.00	1.4459	1.4459	1.4459	37	178.1	260	Construction of noise enclosure	Arcade	277			
09-Sep-10	08:00	10-Sep-10	08:00	Sunny	2.8019	2.9151	1500.70	1524.70	24.00	1.4164	1.4164	1.4164	56	178.1	260	Construction of noise enclosure	Arcade	283			
15-Sep-10	08:00	16-Sep-10	08:00	Fine	2.802	2.8407	1524.71	1548.71	24.00	1.4617	1.4617	1.4617	18	178.1	260	Construction of noise enclosure	Arcade	292			
21-Sep-10	08:00	22-Sep-10	08:00	Cloudy	2.8112	2.8447	1548.71	1572.71	24.00	1.4670	1.4670	1.4670	16	178.1	260	Construction of noise enclosure	Arcade	298			
27-Sep-10	08:00	28-Sep-10	08:00	Fine	2.7893	2.8703	1572.71	1596.71	24.00	1.4622	1.4622	1.4622	38	178.1	260	Construction of noise enclosure	Arcade	304			
30-Sep-10	08:00	01-Oct-10	08:00	Fine	2.8239	2.9017	1596.74	1620.74	24.00	1.4636	1.4636	1.4636	37	178.1	260	Construction of noise enclosure	Arcade	313			
												<b>Min.</b>	<b>16</b>								
												<b>Max.</b>	<b>56</b>								
												<b>Average</b>	<b>34</b>								