

## 24-hour TSP Monitoring Results

Station CM\_CB1a, The Arcade, Cyberport

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
04-Jan-11	08:00	05-Jan-11	08:00	Fine	2.7775	2.9387	2028.80	2052.80	24.00	1.1901	1.1901	1.1901	94	178.1	260	Rock excavation	Arcade	430
10-Jan-11	08:00	11-Jan-11	08:00	Fine	2.9321	3.1592	2052.80	2076.80	24.00	1.2337	1.2337	1.2337	128	178.1	260	Rock excavation	Arcade	437
14-Jan-11	08:00	15-Jan-11	08:00	Fine	2.7754	2.9058	2076.80	2100.57	23.77	1.2537	1.2537	1.2537	73	178.1	260	Rock excavation	Arcade	444
21-Jan-11	14:30	22-Jan-11	14:30	Fine	2.8183	3.0204	2100.57	2124.57	24.00	1.3167	1.3167	1.3167	107	178.1	260	Rock excavation	Arcade	450
26-Jan-11	08:00	27-Jan-11	08:00	Fine	2.817	3.0178	2148.58	2172.58	24.00	1.3171	1.3171	1.3171	106	178.1	260	Rock excavation	Arcade	456
													<b>Min.</b>	<b>73</b>				
													<b>Max.</b>	<b>128</b>				
													<b>Average</b>	<b>101</b>				