

24-hour TSP Monitoring Results

Station CM_CB1a, The Arcade, Cyberport

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m3/min)			TSP Conc. (µg/m3)	Action Level (µg/m3)	Limit Level (µg/m3)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
05-Apr-12	08:19	06-Apr-12	08:19	Sunny	2.7734	2.8346	3999.91	4023.91	24.00	1.1812	1.1812	1.1812	36	178.1	260	Drilling	Arcade	993		
11-Apr-12	08:19	12-Apr-12	08:19	Sunny	2.7967	2.8482	4024.17	4048.17	24.00	1.1506	1.1506	1.1506	31	178.1	260	Drilling	Arcade	1000		
18-Apr-12	08:19	19-Apr-12	08:19	Fine	2.7844	2.9004	4048.17	4072.17	24.00	1.1118	1.1118	1.1118	72	178.1	260	Loading	Arcade	1002		
23-Apr-12	16:00	24-Apr-12	16:00	Fine	HVS failure													0	0	
27-Apr-12	13:00	28-Apr-12	13:00	Fine	2.767	2.8048	4072.17	4096.17	24.00	1.1091	1.1091	1.1091	24	178.1	260	Loading	Arcade	1014		
												Min.	24							
												Max.	72							
												Average	41							