

24-hour TSP Monitoring Results

Station CM_CB1a, The Arcade, Cyberport

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
02-Feb-12	08:19	03-Feb-12	08:19	Cloudy	2.7756	2.9097	3735.90	3759.90	24.00	1.2206	1.2206	1.2206	76	178.1	260	No major construction works	Arcade	917		
08-Feb-12	08:19	09-Feb-12	08:19	Cloudy	2.8048	2.9594	3759.90	3783.90	24.00	1.2264	1.2264	1.2264	88	178.1	260	Rock out	Arcade	923		
14-Feb-12	08:19	15-Feb-12	08:19	Hazy	2.7729	2.8871	3753.89	3777.89	24.00	1.2123	1.2123	1.2123	65	178.1	260	Drilling and grouting	Arcade	931		
20-Feb-12	08:19	21-Feb-12	08:19	Cloudy	2.7731	2.8748	3801.89	3825.89	24.00	1.1934	1.1934	1.1934	59	178.1	260	Drilling and rock bolt	Arcade	937		
24-Feb-12	08:19	25-Feb-12	08:19	Cloudy	2.7601	2.8323	3825.89	3849.89	24.00	1.1850	1.1850	1.1850	42	178.1	260	Drilling and rock bolt	Arcade	945		
												Min.	42							
												Max.	87.5							
												Average	66.1							