

24-hour TSP Monitoring Results

Station CM_CB1a, The Arcade, Cyberport

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m3/min)			TSP Conc. (µg/m3)	Action Level (µg/m3)	Limit Level (µg/m3)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
04-Sep-12	08:00	05-Sep-12	08:00	Sunny	2.6851	2.7133	4600.30	4624.30	24.00	1.1201	1.1201	1.1201	17	178	260	Drilling	Arcade	1170		
10-Sep-12	08:00	11-Sep-12	08:00	Sunny	2.6993	2.7449	4624.31	4648.31	24.00	1.1179	1.1179	1.1179	28	178	260	Drilling	Arcade	1179		
14-Sep-12	08:00	15-Sep-12	08:00	Sunny	2.698	2.8264	4648.32	4672.32	24.00	1.1213	1.1213	1.1213	80	178	260	Operation of gantry	Arcade	1185		
20-Sep-12	08:00	21-Sep-12	08:00	Sunny	2.6934	2.7096	4672.32	4696.32	24.00	1.0707	1.0707	1.0707	11	178	260	Operation of gantry	Arcade	1193		
25-Sep-12	14:00	26-Sep-12	14:00	Sunny	2.6841	2.7733	4696.32	4720.32	24.00	1.0628	1.0628	1.0628	58	178	260	Operation of gantry and loading	Arcade	1198		
28-Sep-12	11:42	29-Sep-12	11:42	Sunny	2.6657	2.8531	4720.32	4744.32	24.00	1.0604	1.0604	1.0604	123	178	260	Operation of gantry and loading	Arcade	1207		
												Min.	11							
												Max.	123							
												Average	53							