

1-hour TSP Monitoring Results

Station CM, CB1a, The Arcade, Cyberport

| Date | Start Time | Finish Time | Weather | TSP Concentration ($\mu\text{g}/\text{m}^3$) | Action Level ($\mu\text{g}/\text{m}^3$) | Limit Level ($\mu\text{g}/\text{m}^3$) | Site Conditions / Observations / Remarks | Temperature ($^{\circ}\text{C}$) | Wind Speed (m/s) | Sampler ID | Filter ID |
|-----------|------------|-------------|----------------|------------------------------------------------|-------------------------------------------|------------------------------------------|------------------------------------------|------------------------------------|------------------|------------|-----------|
| 05-Jun-13 | 09:00 | 10:00 | Cloudy | 64.5 | 279.9 | 500 | Operation of concrete pump | 26.8 | <5 | LD-3B-001 | N/A |
| 05-Jun-13 | 10:00 | 11:00 | Cloudy | 55.0 | 279.9 | 500 | Operation of concrete pump | 26.8 | <5 | LD-3B-001 | N/A |
| 05-Jun-13 | 11:00 | 12:00 | Cloudy | 62.6 | 279.9 | 500 | Operation of concrete pump | 26.8 | <5 | LD-3B-001 | N/A |
| 10-Jun-13 | 13:00 | 14:00 | Cloudy | 111.9 | 279.9 | 500 | Operation of concrete pump | 28.6 | <5 | LD-3B-001 | N/A |
| 10-Jun-13 | 14:00 | 15:00 | Cloudy | 92.9 | 279.9 | 500 | Operation of concrete pump | 28.6 | <5 | LD-3B-001 | N/A |
| 10-Jun-13 | 15:00 | 16:00 | Cloudy | 127.1 | 279.9 | 500 | Operation of concrete pump | 28.6 | <5 | LD-3B-001 | N/A |
| 14-Jun-13 | 09:17 | 10:17 | Cloudy | 45.5 | 279.9 | 500 | Operation of concrete pump | 24.9 | <5 | LD-3B-001 | N/A |
| 14-Jun-13 | 10:17 | 11:17 | Cloudy | 43.6 | 279.9 | 500 | Operation of concrete pump | 24.9 | <5 | LD-3B-001 | N/A |
| 14-Jun-13 | 11:17 | 12:17 | Cloudy | 83.4 | 279.9 | 500 | Operation of concrete pump | 24.9 | <5 | LD-3B-001 | N/A |
| 20-Jun-13 | 13:00 | 14:00 | Sunny | 49.3 | 279.9 | 500 | Operation of concrete pump | 30.1 | <5 | LD-3B-001 | N/A |
| 20-Jun-13 | 14:00 | 15:00 | Sunny | 64.5 | 279.9 | 500 | Operation of concrete pump | 30.1 | <5 | LD-3B-001 | N/A |
| 20-Jun-13 | 15:00 | 16:00 | Sunny | 53.1 | 279.9 | 500 | Operation of concrete pump | 30.1 | <5 | LD-3B-001 | N/A |
| 26-Jun-13 | 09:18 | 10:18 | Sunny | 223.8 | 279.9 | 500 | Operation of concrete pump | 29.7 | <5 | LD-3B-001 | N/A |
| 26-Jun-13 | 10:18 | 11:18 | Sunny | 187.7 | 279.9 | 500 | Operation of concrete pump | 29.7 | <5 | LD-3B-001 | N/A |
| 26-Jun-13 | 11:18 | 12:18 | Sunny | 174.5 | 279.9 | 500 | Operation of concrete pump | 29.7 | <5 | LD-3B-001 | N/A |
| | | | Min. | 43.6 | | | | | | | |
| | | | Max. | 223.8 | | | | | | | |
| | | | Average | 96 | | | | | | | |