

24-hour TSP Monitoring Results

Station CM_CB1a, The Arcade, Cyberport

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m3/min)			TSP Conc.	Action Level (µg/m3)	Limit Level (µg/m3)	Observations / Remarks	Sampler ID	Filter ID				
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average	(µg/m3)									
03-Jul-14	12:18	04-Jul-14	12:18	Sunny	2.8249	2.8450	7479.91	7503.91	24.00	1.2316	1.2316	1.2316	11.3	178.1	260	Concrete Loading	Arcade	1963				
08-Jul-14	12:46	09-Jul-14	12:46	Sunny	2.8013	2.8514	7503.91	7527.91	24.00	1.2840	1.2840	1.2840	27.1	178.1	260	Concrete Loading	Arcade	1968				
15-Jul-14	16:37	16-Jul-14	16:37	Sunny	2.8302	2.9330	7527.90	7551.90	24.00	1.2617	1.2617	1.2617	56.6	178.1	260	Operating of gantry	Arcade	1979				
21-Jul-14	16:24	22-Jul-14	16:24	Sunny	2.7978	2.8652	7551.91	7575.91	24.00	1.2609	1.2609	1.2609	37.1	178.1	260	Operating of gantry	Arcade	1979_a				
25-Jul-14	12:36	26-Jul-14	12:36	Sunny	2.8443	2.9016	7575.91	7599.91	24.00	1.2878	1.2878	1.2878	30.9	178.1	260	Operating of gantry	Arcade	1984				
30-Jul-14	14:10	31-Jul-14	14:10	Sunny	2.8109	2.8950	7599.92	7623.92	24.00	1.2865	1.2865	1.2865	45.4	178.1	260	Operating of gantry	Arcade	1984_a				
												Max	56.6									
												Min	11.3									
												Average	34.7									