

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
02-Dec-09	12:35	03-Dec-09	12:35	Sunny	2.8729	3.0251	9994.03	10018.03	24.0	1.18	1.18	1.1800	90	185	260	Construction in progress	1808	9965
08-Dec-09	11:15	09-Dec-09	11:15	Sunny	2.8678	2.9755	10021.03	10045.03	24.0	1.18	1.18	1.18	63	185	260	Construction in progress	1808	9963
14-Dec-09	12:40	15-Dec-09	12:40	Fine	2.8049	2.9712	10048.03	10072.03	24.0	1.18	1.18	1.18	98	185	260	Construction in progress	1808	5159
19-Dec-09	11:15	20-Dec-09	11:15	Fine	2.8245	2.9910	10075.03	10099.03	24.0	1.18	1.18	1.18	98	185	260	Construction in progress	1808	9944
24-Dec-09	12:20	25-Dec-09	12:20	Fine	2.8902	3.0555	10102.03	10126.03	24.0	1.18	1.18	1.18	92	185	260	Construction in progress	1808	9936
30-Dec-09	12:25	31-Dec-09	12:25	Cloudy	2.8599	3.0353	10129.03	10153.03	24.0	1.18	1.18	1.18	103	185	260	Construction in progress	1808	5247

Min.	63
Max.	103
Average	91