

**24-hour TSP Monitoring Results**

**Station AM1**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
07-Dec-10	17:20	08-Dec-10	17:20	Sunny	2.8698	3.0021	11905.03	11929.03	24.00	1.16	1.16	1.16	79	185	260	Construction work in progress	1808	7723			
11-Dec-10	12:10	12-Dec-10	12:10	Cloudy	2.8569	3.0047	11932.03	11956.03	24.00	1.16	1.16	1.16	88	185	260	Construction work in progress	1808	7729			
17-Dec-10	13:00	18-Dec-10	13:00	Sunny	2.8461	3.0044	11959.03	11983.03	24.00	1.16	1.16	1.16	95	185	260	Construction work in progress	1808	7611			
23-Dec-10	14:00	24-Dec-10	14:00	Sunny	2.8327	2.9966	11986.03	12010.03	24.00	1.16	1.16	1.16	98	185	260	Construction work in progress	1809	7746			
29-Dec-10	13:50	30-Dec-10	13:50	Sunny	2.8279	2.9969	12013.03	12037.03	24.00	1.16	1.16	1.16	101	185	260	Construction work in progress	1809	7754			
												Min.	79								
												Max.	101								
												Average	92								