

## 24-hour TSP Monitoring Results

### Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
05-Jan-10	13:00	06-Jan-10	13:00	Cloudy	2.8128	2.9714	10156.03	10180.03	24.00	1.18	1.18	1.1800	93	185	260	Construction work in progress.	1808	5237		
11-Jan-10	11:20	12-Jan-10	11:20	Rainy	2.8400	2.9871	10183.03	10207.03	24.00	1.1800	1.1800	1.1800	87	185	260	Construction work in progress.	1808	5230		
16-Jan-10	11:45	17-Jan-10	11:45	Sunny	2.8319	3.0079	10210.03	10234.03	24.00	1.1800	1.1800	1.1800	104	185	260	Construction work in progress.	1808	5370		
22-Jan-10	14:05	23-Jan-10	14:05	Fine	2.8629	3.0106	10237.03	10261.03	24.00	1.1900	1.1900	1.1900	86	185	260	Construction work in progress.	1808	5365		
28-Jan-10	15:00	28-Jan-10	15:00	Fine	2.8558	3.0014	10264.03	10288.03	24.00	1.1900	1.1900	1.1900	85	185	260	Construction work in progress.	1808	5570		
												Min.	85							
												Max.	104							
												Average	91							