

## 24-hour TSP Monitoring Results

### Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
01-Mar-10	15:50	02-Mar-10	15:50	Cloudy	2.8594	3.0091	10399.03	10423.03	24.00	1.19	1.19	1.19	87	185	260	Construction work in progress	1808	5674		
06-Mar-10	12:15	07-Mar-10	12:15	Fine	2.8009	2.9971	10426.03	10450.03	24.00	1.19	1.19	1.19	79	185	260	Construction work in progress	1808	2667		
12-Mar-10	12:38	13-Mar-10	12:38	Cloudy	2.8405	2.9827	10453.03	10477.03	24.00	1.19	1.19	1.19	83	185	260	Construction work in progress	1808	5775		
18-Mar-10	13:05	19-Mar-10	13:05	Sunny	2.8404	2.9834	10480.03	10504.03	24.00	1.19	1.19	1.19	83	185	260	Construction work in progress	1808	5778		
24-Mar-10	13:15	24-Mar-10	13:15	Sunny	2.8491	2.9937	10507.03	10531.03	24.00	1.19	1.19	1.19	84	185	260	Construction work in progress	1808	5791		
30-Mar-10	13:05	31-Mar-10	13:05	Cloudy	2.8715	2.9820	10534.03	10568.03	24.00	1.19	1.19	1.19	64	185	260	Construction work in progress	1808	5888		
												Min.	64							
												Max.	87							
												Average	80							