

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
01-Nov-10	14:20	02-Nov-10	14:20	Sunny	2.8117	2.9687	11743.03	11717.03	24.00	1.15	1.15	1.15	95	185	260	Construction work in progress	1808	7444			
06-Nov-10	14:10	07-Nov-10	14:10	Rainy	2.8576	2.9721	11770.03	11794.03	24.00	1.15	1.15	1.15	69	185	260	Construction work in progress	1808	7452			
12-Nov-10	13:00	13-Nov-10	13:00	Sunny	2.8215	2.9595	11797.03	11821.03	24.00	1.15	1.15	1.15	83	185	260	Construction work in progress	1808	7460			
18-Nov-10	12:50	19-Nov-10	12:50	Sunny	2.8406	2.9811	11824.03	11848.03	24.00	1.15	1.15	1.15	85	185	260	Construction work in progress	1809	7592			
24-Nov-10	12:55	25-Nov-10	12:55	Sunny	2.8811	3.0214	11851.03	11875.03	24.00	1.16	1.16	1.16	84	185	260	Construction work in progress	1809	7599			
30-Nov-10	12:48	01-Dec-10	12:48	Sunny	2.8727	3.0226	11878.03	11902.03	24.00	1.16	1.16	1.16	90	185	260	Construction work in progress	1809	7607			
												Min.	69								
												Max.	95								
												Average	84								