

## 24-hour TSP Monitoring Results

### Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
02-Oct-10	12:30	03-Oct-10	12:30	Sunny	2.8706	3.0046	11608.03	11632.03	24.00	1.15	1.15	1.15	81	185	260	Construction work in progress	1808	7124		
08-Oct-10	13:45	09-Oct-10	13:45	Sunny	2.8233	2.9906	11635.03	11659.03	24.00	1.15	1.15	1.15	101	185	260	Construction work in progress	1808	7130		
14-Oct-10	12:45	15-Oct-10	12:45	Sunny	2.8698	3.0195	11662.03	11686.03	24.00	1.15	1.15	1.15	90	185	260	Construction work in progress	1808	7371		
20-Oct-10	13:15	21-Oct-10	13:15	Sunny	2.8246	2.9800	11689.03	11713.03	24.00	1.15	1.15	1.15	94	185	260	Construction work in progress	1809	7378		
26-Oct-10	15:30	27-Oct-10	15:30	Fine	2.8724	3.0221	11716.03	11740.03	24.00	1.15	1.15	1.15	90	185	260	Construction work in progress	1809	7385		
												Min.	81							
												Max.	101							
												Average	91							