

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
03-Sep-10	13:15	04-Sep-10	13:15	Fine	2.8509	3.0124	11473.03	11497.03	24.00	1.17	1.17	1.17	96	185	260	Construction work in progress	1808	7012		
09-Sep-10	13:00	10-Sep-10	13:00	Sunny	2.8114	2.9759	11500.03	11524.03	24.00	1.17	1.17	1.17	98	185	260	Construction work in progress	1808	7054		
15-Sep-10	13:00	16-Sep-10	13:00	Sunny	2.8710	3.0078	11527.03	11551.03	24.00	1.17	1.17	1.17	81	185	260	Construction work in progress	1808	7068		
21-Sep-10	12:40	22-Sep-10	12:40	Rainy	2.8345	2.9522	11554.03	11578.03	24.00	1.17	1.17	1.17	70	185	260	Construction work in progress	1809	7057		
27-Sep-10	13:20	28-Sep-10	13:20	Sunny	2.8121	2.9458	11581.03	11605.03	24.00	1.15	1.15	1.15	81	185	260	Construction work in progress	1809	7117		
												Min.	70							
												Max.	98							
												Average	85							