

**24-hour TSP Monitoring Results**

**Station AM1**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Feb-11	13:35	03-Feb-11	13:35	Sunny	2.8525	3.0249	12175.03	12199.03	24.00	1.18	1.18	1.18	101	185	260	Construction work in progress	1808	7982			
07-Feb-11	15:05	08-Feb-11	15:05	Sunny	2.8542	3.0078	12202.03	12226.03	24.00	1.18	1.18	1.18	90	185	260	Construction work in progress	1808	8182			
12-Feb-11	12:12	13-Feb-11	12:12	Fine	2.8732	3.0112	12229.03	12253.03	24.00	1.18	1.18	1.18	81	185	260	Construction work in progress	1808	8197			
18-Feb-11	12:30	19-Feb-11	12:30	Cloudy	2.8714	3.0084	12256.03	12280.03	24.00	1.18	1.18	1.18	81	185	260	Construction work in progress	1809	8193			
24-Feb-11	12:44	25-Feb-11	12:44	Sunny	2.8609	3.0007	12283.03	12307.03	24.00	1.18	1.18	1.18	82	185	260	Construction work in progress	1809	8301			
												Min.	81								
												Max.	101								
												Average	87								