

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
04-Jan-11	13:55	05-Jan-11	13:55	Cloudy	2.8479	2.9847	12040.03	12064.03	24.00	1.16	1.16	1.16	82	185	260	Construction work in progress	1808	7883			
10-Jan-11	13:10	11-Jan-11	13:10	Sunny	2.8297	2.9800	12067.03	12091.03	24.00	1.16	1.16	1.16	90	185	260	Construction work in progress	1808	7902			
15-Jan-11	12:10	16-Jan-11	12:10	Sunny	2.8907	3.0501	12094.03	12118.03	24.00	1.16	1.16	1.16	95	185	260	Construction work in progress	1808	7897			
21-Jan-11	12:50	22-Jan-11	12:50	Fine	2.8467	3.0024	12121.03	12145.03	24.00	1.16	1.16	1.16	93	185	260	Construction work in progress	1809	7989			
27-Jan-11	12:45	28-Jan-11	12:45	Sunny	2.8571	2.9910	12148.03	12172.03	24.00	1.18	1.18	1.18	79	185	260	Construction work in progress	1809	7977			
												Min.	79								
												Max.	95								
												Average	88								