

**24-hour TSP Monitoring Results**

**Station AM1**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Mar-11	15:23	03-Mar-11	15:23	Sunny	2.8527	2.9967	12310.03	12334.03	24.00	1.18	1.18	1.18	85	185	260	Construction work in progress	1808	8303			
08-Mar-11	12:40	09-Mar-11	12:40	Cloudy	2.8925	3.0488	12337.03	12361.03	24.00	1.18	1.18	1.18	92	185	260	Construction work in progress	1808	8315			
14-Mar-11	12:38	15-Mar-11	12:38	Sunny	2.8814	3.0249	12364.03	12388.03	24.00	1.18	1.18	1.18	84	185	260	Construction work in progress	1808	8376			
19-Mar-11	12:06	20-Mar-11	12:06	Rainy	2.8325	2.9621	12391.03	12415.03	24.00	1.18	1.18	1.18	76	185	260	Construction work in progress	1809	8383			
25-Mar-11	12:34	26-Mar-11	12:34	Fine	2.8933	2.9917	12418.03	12442.03	24.00	1.18	1.18	1.18	58	185	260	Construction work in progress	1808	8391			
31-Mar-11	13:30	01-Apr-11	13:30	Fine	2.8794	3.0112	12445.03	12469.03	24.00	1.18	1.18	1.18	78	185	260	Construction work in progress	1808	8553			
												<b>Min.</b>	<b>58</b>								
												<b>Max.</b>	<b>92</b>								
												<b>Average</b>	<b>79</b>								