

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
03-May-11	12:55	04-May-11	12:55	Fine	2.8921	3.0299	12607.03	12631.03	24.00	1.20	1.20	1.20	80	185	260	Construction work in progress	1808	8729			
09-May-11	14:40	10-May-11	14:40	Sunny	2.8825	3.0229	12634.03	12658.03	24.00	1.20	1.20	1.20	81	185	260	Construction work in progress	1808	8738			
14-May-11	12:06	15-May-11	12:06	Sunny	2.8339	2.9907	12661.03	12685.03	24.00	1.20	1.20	1.20	91	185	260	Construction work in progress	1808	8746			
20-May-11	12:45	21-May-11	12:45	Sunny	2.8155	2.9623	12688.03	12712.03	24.00	1.20	1.20	1.20	85	185	260	Construction work in progress	1808	8929			
26-May-11	13:35	27-May-11	13:35	Sunny	2.8634	3.0315	12715.03	12739.03	24.00	1.20	1.20	1.20	97	185	260	Construction work in progress	1808	8934			
												Min.	80								
												Max.	97								
												Average	87								