

**24-hour TSP Monitoring Results**

**Station AM1**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
06-Oct-11	15:10	07-Oct-11	15:10	Fine	2.8911	3.0087	13326.03	13350.03	24.00	1.22	1.22	1.22	67	185	260	Construction work in progress	1808	9801		
12-Oct-11	13:45	13-Oct-11	13:45	Rainy	2.8616	2.9989	13353.03	13377.03	24.00	1.22	1.22	1.22	78	185	260	Construction work in progress	1808	9821		
18-Oct-11	12:10	19-Oct-11	12:10	Sunny	2.8147	2.9656	13380.03	13404.03	24.00	1.22	1.22	1.22	86	185	260	Construction work in progress	1808	9015		
24-Oct-11	13:32	25-Oct-11	13:32	Sunny	2.8139	2.9745	13407.03	13431.03	24.00	1.22	1.22	1.22	91	185	260	Construction work in progress	1808	0028		
29-Oct-11	12:06	30-Oct-11	12:06	Sunny	2.8450	2.9711	13434.03	13458.03	24.00	1.22	1.22	1.22	72	185	260	Construction work in progress	1808	9954		
												Min.	67							
												Max.	91							
												Average	79							