

24-hour TSP Monitoring Results

Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
01-Feb-12	13:40	02-Feb-12	13:40	Sunny	2.6792	2.8391	13758.03	13782.03	24.00	1.23	1.23	1.23	90	185	260	Construction work in progress	1808	3518			
07-Feb-12	13:12	08-Feb-12	13:12	Cloudy	2.6752	2.8119	13785.03	13809.03	24.00	1.23	1.23	1.23	77	185	260	Construction work in progress	1808	3535			
13-Feb-12	13:52	14-Feb-12	13:52	Fine	2.6935	2.8339	13812.03	13836.03	24.00	1.23	1.23	1.23	79	185	260	Construction work in progress	1808	3529			
18-Feb-12	12:10	19-Feb-12	12:10	Fine	2.6829	2.8442	13839.03	13863.03	24.00	1.23	1.23	1.23	91	185	260	Construction work in progress	1808	3697			
24-Feb-12	13:30	25-Feb-12	13:30	Cloudy	2.7120	2.8552	13866.03	13890.03	24.00	1.23	1.23	1.23	81	185	260	Construction work in progress	1808	3717			
													Min.	77							
													Max.	91							
													Average	84							